

# River District CONSTRUCTION SUMMARY REPORT

MONDAY, JULY 2, 2018

LITTLETON, NEW HAMPSHIRE

**PATIENCE PLEASE...** *It will be worth it!*

## ANTICIPATED CONSTRUCTION PHASING

- Saranac Street – Full reconstruction with utilities and streetscape
- Ammonoosuc Street – Full reconstruction with utilities and streetscape

## WORK PROGRESS

- Saranac Street – No work completed.
- Ammonoosuc Street – No work completed.

## WORK SCHEDULED

- Saranac Street – Work is anticipated to begin the week of July 9th.
- Ammonoosuc Street – Work will begin following completion of Saranac Street.

## PROJECT NOTES


- Caulder Construction from North Woodstock, NH has been selected as the contractor for this project. Contractor mobilization and construction is anticipated to begin shortly.

## MAINTENANCE OF TRAFFIC

Traffic and parking impacts including delays, lane closures or detours will be outlined here once a construction schedule is coordinated with the contractor.



If you would like to receive this document by email, please contact Colin Dinsmore at [cdinsmore@hebengineers.com](mailto:cdinsmore@hebengineers.com)



HEB Engineers, Inc. • [www.hebengineers.com](http://www.hebengineers.com)  
New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715  
PO Box 440 • 2605 White Mountain Highway • No. Conway, NH 03860  
Maine: Office (207) 803-0265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

Town of Littleton • [www.townoflittleton.org](http://www.townoflittleton.org)  
125 Main Street  
Littleton, NH 03561  
(603) 444-3996

