

River District CONSTRUCTION SUMMARY REPORT

MONDAY, JULY 23, 2018

LITTLETON, NEW HAMPSHIRE

PATIENCE PLEASE... *It will be worth it!*

ANTICIPATED CONSTRUCTION PHASING

- Saranac Street – The Contractor is beginning with underground utility construction along Saranac Street, beginning at the west end working towards Ammonoosuc Street.
- Ammonoosuc Street – Underground utility construction will continue down Ammonoosuc Street following completion of work in Saranac Street.

WORK PROGRESS

- Saranac Street – Approximately 240 feet of the new sewer system has been installed.
- Ammonoosuc Street – No work completed.

PROJECT NOTES

- Construction is beginning to ramp up and will proceed quickly throughout the rest of the summer and fall.

WORK SCHEDULED

- Saranac Street – Sewer construction work began last week and is scheduled to continue for the next several weeks. A second construction crew may follow behind the sewer crew and begin installing the storm drainage system.
- Ammonoosuc Street – Underground utility work will begin following completion of utility work in Saranac Street




MAINTENANCE OF TRAFFIC

Traffic is open through the work zone in Saranac Street but is limited to one lane of travel. Flaggers are on hand to help control traffic so please be patient as there may be some wait time to allow for the construction crews to maneuver around the work area. Please drive slow through the work zone. At the end of each day, the road will be restored to two lanes of travel.



If you would like to receive this document by email, please contact Colin Dinsmore at cdinsmore@hebengineers.com



HEB Engineers, Inc. • www.hebengineers.com
New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715
PO Box 440 • 2605 White Mountain Highway • No. Conway, NH 03860
Maine: Office (207) 803-0265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

Town of Littleton • www.townoflittleton.org
125 Main Street
Littleton, NH 03561
(603) 444-3996

